Manitoba
Mineral Resources

Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/14 – August 11/14)

DRILLING ACTIVITY	To Aug 11/14	To Aug 12/13	2013 Total
Drilling Licences Issued	295	297	537
Licences Cancelled	10	60	62
Vertical Wells Drilled	25	15	32
Horizontal Wells Drilled	158	302	498
Stratigraphic Test Holes Drilled	0	1	2
Wells Drilled - Total	183	318	530
No. of Metres Drilled	340 291	607 038	1 020 796
Wells Re-entered	0	0	2
Wells Being Drilled	12	11	1
No. of Active Rigs	15	13	4
Wells Licenced but Not Spudded	298	169	200
Wells Completed as Potential Oil Wells	176	314	528
Wells Abandoned Dry	5	3	3
Wells Drilled but Not Completed	2	1	0
Other Completions	0	0	3
New Wells on Production	82	153	481

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	10	10	17
Licences Cancelled	0	0	1
Kilometers Licenced	1 891	676	1 948
Kilometers Run	131	1 246	2 062

OIL PRICES (Average)	2014 $/m3 ($/bbl)	2013 $/m3 ($/bbl)
Month of May	658.90 (104.71)	593.91 (94.38)
Month of June	671.12 (106.65)	578.35 (91.91)

OIL PRODUCTION (M3)	2013	2012
Month of Dec	259 275.7	277 179.7
Cumulative Thru Dec 31	3 053 646.5	3 058 412.9

WEEKLY WELL ACTIVITY REPORT

11 August 2014

Lic. No.: 9425

ARC Waskada HZNTL C13-14-1-24 (WPM)
UWI: 104.13-14-001-24W1.00

Surface Casing: 219.10 mm @ 165.00 m with 14.5 t
Finished Drilling: 07-Aug-2014
Total Depth: 1696.50 m
Intermediate Casing: 139.70 mm @ 1696.50 m with 54.0 t
Rig Released: 09-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Aug-2014

Lic. No.: 9535

Tundra et al Willen 14-21-14-28 (WPM)
UWI: 100.14-21-014-28W1.00

Status: Abandoned Producer (ABD P)
Abandoned Producer: 06-Aug-2014

Lic. No.: 9604

Legacy Coulter HZNTL 8-26-1-27 (WPM)
UWI: 100.08-26-001-27W1.00

Please note deleted UWI for cancelled 5-26 Stratigraphic Test Hole; UWI for HZ portion changed from W1.02 to W1.00

Spud Date: 08-Aug-2014
K.B. Elevation: 460.38 m
Surface Casing: 219.10 mm @ 161.00 m with 14.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9781

Corex Daly Sinclair HZNTL A8-36-9-29 (WPM)
UWI: 103.08-36-009-29W1.00

Finished Drilling: 09-Aug-2014
Total Depth: 2371.00 m
Intermediate Casing: 139.70 mm @ 2371.00 m with 46.5 t
Rig Released: 10-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Aug-2014

Lic. No.: 9830

Tundra Daly Sinclair HZNTL 3-13-10-29 (WPM)
UWI: 102.03-13-010-29W1.00

Revision to Report of: 24-Feb-2014
Contractor: Trinidad Drilling Ltd. – Rig #9

Spud Date: 08-Aug-2014
K.B. Elevation: 522.28 m
Surface Casing: 244.50 mm @ 140.00 m with 13.0 t

Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9838

Corval Daly Sinclair HZNTL 10-17-9-28 (WPM)
UWI: 100.10-17-009-28W1.00

Finished Drilling: 09-Aug-2014
Total Depth: 2288.00 m
Intermediate Casing: 139.70 mm @ 2288.00 m with 44.0 t
Rig Released: 10-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Aug-2014

Lic. No.: 9841

Corval et al Daly Sinclair HZNTL 14-26-8-28 (WPM)
UWI: 100.14-26-008-28W1.00

Spud Date: 11-Aug-2014
K.B. Elevation: 478.61 m
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9872

Legacy Coulter HZNTL A10-28-1-27 (WPM)
UWI: 102.10-28-001-27W1.00

Finished Drilling: 06-Aug-2014
Total Depth: 1636.00 m
Intermediate Casing: 139.70 mm @ 1636.00 m with 39.0 t
Rig Released: 07-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Aug-2014

Lic. No.: 9884

ARC Waskada HZNTL 3-9-1-24 (WPM)
UWI: 102.03-09-001-24W1.00

Spud Date: 09-Aug-2014
K.B. Elevation: 512.00 m
Surface Casing: 219.10 mm @ 168.50 m with 14.5 t
Intermediate Casing: 139.70 mm @ 1629.50 m with 55.8 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9889

618555 SK Pierson HZNTL A13-25-1-29 (WPM)
UWI: 102.13-25-001-29W1.00

Finished Drilling: 05-Aug-2014
Total Depth: 2090.00 m
Intermediate Casing: 139.70 mm @ 2090.00 m with 42.0 t
Rig Released: 06-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Aug-2014

Lic. No.: 9899

Sinclair Unit No. 1 Prov. HZNTL A4-4-8-29 (WPM)
UWI: 103.04-04-008-29W1.00

Finished Drilling: 04-Aug-2014
Total Depth: 2510.00 m
Rig Released: 05-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Aug-2014

Lic. No.: 9920

Surge Manson HZNTL 1-14-14-29 (WPM)
UWI: 100.01-14-014-29W1.00

Status: Completing (COMP)
Completing: 06-Aug-2014

Lic. No.: 9922

Highmark North Hargrave 16-21-12-27 (WPM)
UWI: 100.16-21-012-27W1.00

Revision to Report of: 02-Jun-2014
Contractor: Ensign Canadian Drilling – Rig #640

Spud Date: 07-Aug-2014
K.B. Elevation: 483.13 m
Surface Casing: 219.10 mm @ 148.00 m with 12.0 t
Finished Drilling: 10-Aug-2014
Total Depth: 680.00 m
Status: Running Casing (CSG)
Running Casing: 11-Aug-2014

Lic. No.: 9924

EOG et al Waskada HZNTL 15-23-1-25 (WPM)
UWI: 102.15-23-001-25W1.00

Revision to Report of: 02-Jun-2014
Contractor: Precision Drilling – Rig #191

Spud Date: 11-Aug-2014
K.B. Elevation: 477.53 m
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9925

EOG et al Waskada HZNTL A15-23-1-25 (WPM)
UWI: 103.15-23-001-25W1.00

Revision to Report of: 02-Jun-2014
Contractor: Precision Drilling – Rig #191

Spud Date: 08-Aug-2014
K.B. Elevation: 477.89 m
Surface Casing: 219.10 mm @ 152.00 m with 11.0 t
Finished Drilling: 10-Aug-2014
Total Depth: 1672.00 m
Intermediate Casing: 139.70 mm @ 1672.00 m with 46.0 t
Rig Released: 11-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Aug-2014

Lic. No.: 9926

EOG et al Waskada HZNTL B15-23-1-25 (WPM)
UWI: 104.15-23-001-25W1.00

Surface Casing: 219.10 mm @ 155.00 m with 11.0 t
Finished Drilling: 06-Aug-2014
Total Depth: 1643.00 m
Intermediate Casing: 139.70 mm @ 1643.00 m with 46.0 t
Rig Released: 07-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Aug-2014

Lic. No.: 9929

Waskada Unit No. 16 HZNTL 4-9-2-25 (WPM)
UWI: 102.04-09-002-25W1.00

Revision to Report of: 02-Jun-2014
Contractor: Precision Drilling – Rig #156

Spud Date: 07-Aug-2014
K.B. Elevation: 475.89 m
Surface Casing: 219.10 mm @ 154.00 m with 11.0 t
Finished Drilling: 10-Aug-2014
Total Depth: 1842.00 m
Intermediate Casing: 139.70 mm @ 1842.00 m with 48.0 t
Status: Cementing Casing (CMT CSG)
Cementing Casing: 11-Aug-2014

Lic. No.: 9930

Waskada Unit No. 16 HZNTL 5-9-2-25 (WPM)
UWI: 103.05-09-002-25W1.00

Finished Drilling: 06-Aug-2014
Total Depth: 1723.00 m
Intermediate Casing: 139.70 mm @ 1723.00 m with 47.0 t
Rig Released: 07-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Aug-2014

Lic. No.: 9936

Tundra Virden HZNTL 12-21-11-26 (WPM)
UWI: 100.12-21-011-26W1.00 - Leg #1
UWI: 100.12-21-011-26W1.02 - Leg #2

Please note additional HZ leg

UWI: 100.12-21-011-26W1.00 - Leg #1

Finished Drilling: 05-Aug-2014
Total Depth: 1632.00 m

UWI: 100.12-21-011-26W1.02 - Leg #2

Kick-Off Date: 06-Aug-2014
Kick-Off Point: 771.00 m
Finished Drilling: 07-Aug-2014
Total Depth: 1478.00 m

UWI: 100.12-21-011-26W1.00 - Leg #1
UWI: 100.12-21-011-26W1.02 - Leg #2

Rig Released: 08-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Aug-2014

Lic. No.: 9952

Tundra et al Daly Sinclair Prov. HZNTL 8-4-10-29 (WPM)
UWI: 100.08-04-010-29W1.00

Revision to Report of: 16-Jun-2014
Contractor: Trinidad Drilling Ltd. – Rig #65

Spud Date: 10-Aug-2014
K.B. Elevation: 532.97 m
Surface Casing: 244.00 mm @ 140.00 m with 15.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9954

Tundra et al Daly Sinclair HZNTL A9-21-8-28 (WPM)
UWI: 103.09-21-008-28W1.00

Finished Drilling: 06-Aug-2014
Total Depth: 2270.00 m
Intermediate Casing: 139.70 mm @ 932.00 m with 47.0 t
Rig Released: 06-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Aug-2014

Lic. No.: 9961

Elcano Two Creeks 14-31-12-26 (WPM)
UWI: 100.14-31-012-26W1.00

Production Casing: Run
Rig Released: 05-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Aug-2014

Lic. No.: 9971

Tundra Daly Sinclair Prov. HZNTL A8-28-8-28 (WPM)
UWI: 102.08-28-008-28W1.00

Revision to Report of: 30-Jun-2014
Contractor: Trinidad Drilling Ltd. – Rig #12

Spud Date: 07-Aug-2014
K.B. Elevation: 499.25 m
Surface Casing: 244.50 mm @ 138.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9973

Tundra Daly Sinclair Prov. HZNTL 4-30-8-29 (WPM)
UWI: 100.04-30-008-29W1.00

Spud Date: 06-Aug-2014
K.B. Elevation: 544.13 m
Surface Casing: 219.10 mm @ 139.50 m with 14.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9979

Fort Calgary Miniota HZNTL 11-6-13-27 (WPM)
UWI: 100.11-06-013-27W1.00

Status: Completing (COMP)
Completing: 06-Aug-2014

Lic. No.: 9983

Tundra Daly Sinclair Prov. HZNTL A4-11-10-29 (WPM)
UWI: 103.04-11-010-29W1.00

Revision to Report of: 07-Jul-2014
Contractor: Trinidad Drilling Ltd. – Rig #10

Spud Date: 07-Aug-2014
K.B. Elevation: 525.06 m
Surface Casing: 244.50 mm @ 140.00 m with 11.5 t
Finished Drilling: 11-Aug-2014
Total Depth: 2143.00 m
Intermediate Casing: 139.70 mm @ 2143.00 m with 42.5 t
Rig Released: 11-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Aug-2014

Lic. No.: 9988

Elcano Miniota 8-2-13-27 (WPM)
UWI: 100.08-02-013-27W1.00

Revision to Report of: 14-Jul-2014
Contractor: Superior Drilling – Rig #5

Spud Date: 09-Aug-2014
K.B. Elevation: 473.08 m
Surface Casing: 219.00 mm @ 150.00 m with 9.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 9989
Elcano Miniota 9-12-13-27 (WPM)
UWI: 100.09-12-013-27W1.00

Finished Drilling: 05-Aug-2014
Total Depth: 586.00 m
Production Casing: Run
Rig Released: 06-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Aug-2014

Lic. No.: 9990
Elcano Miniota 12-1-13-27 (WPM)
UWI: 100.12-01-013-27W1.00

Revision to Report of: 14-Jul-2014
Contractor: Superior Drilling – Rig #5

Spud Date: 05-Aug-2014
K.B. Elevation: 471.76 m
Surface Casing: 219.00 mm @ 149.00 m with 9.5 t
Finished Drilling: 08-Aug-2014
Total Depth: 590.00 m
Intermediate Casing: Run
Rig Released: 08-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Aug-2014

Lic. No.: 9991
Fort Calgary Miniota HZNTL 14-6-13-27 (WPM)
UWI: 102.14-06-013-27W1.00

Finished Drilling: 04-Aug-2014
Total Depth: 1338.00 m
Rig Released: 05-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Aug-2014

Lic. No.: 9994
Tundra Daly Sinclair Prov. HZNTL 5-11-10-29 (WPM)
UWI: 100.05-11-010-29W1.00

Finished Drilling: 06-Aug-2014
Total Depth: 2233.00 m
Intermediate Casing: 139.70 mm @ 2233.00 m with 48.6 t
Rig Released: 06-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Aug-2014

Lic. No.: 10005
Elcano North Hargrave HZNTL 16-27-12-27 (WPM)
UWI: 102.16-27-012-27W1.00

Spud Date: 07-Aug-2014
K.B. Elevation: 480.73 m
Surface Casing: 244.50 mm @ 143.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 10008

Corex Daly Sinclair HZNTL 11-33-9-28 (WPM)
UWI: 100.11-33-009-28W1.00

Spud Date: 05-Aug-2014
K.B. Elevation: 512.38 m
Surface Casing: 244.50 mm @ 249.00 m with 21.5 t
Intermediate Casing: 139.70 mm @ 1565.00 m with 28.0 t
Finished Drilling: 10-Aug-2014
Total Depth: 1565.00 m
Rig Released: 11-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Aug-2014

Lic. No.: 10011

Tundra Daly Sinclair Prov. HZNTL 8-15-9-29 (WPM)
UWI: 102.08-15-009-29W1.00

Intermediate Casing: 139.00 mm @ 2332.00 m with 51.0 t
Finished Drilling: 08-Aug-2014
Total Depth: 2332.00 m
Rig Released: 09-Aug-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Aug-2014

Lic. No.: 10012

Paradise Daly Sinclair HZNTL A3-24-9-29 (WPM)
UWI: 102.03-24-009-29W1.00

Spud Date: 06-Aug-2014
K.B. Elevation: 532.23 m
Surface Casing: 219.10 mm @ 160.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 10013

Corex Virden 2-1-11-27 (WPM)
UWI: 100.02-01-011-27W1.00

Licence Issued: 08-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Precision Drilling - Rig# 156
Surface Location: 02-01-11-27
Co-ords: 155.00m (N) of (S) boundary of Sec. 1
600.00m (W) of (E) boundary of Sec. 1
Grd Elev: 472.33 m
Proj. TD: 820 m (Devonian)
Field: Virden
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10014

6550577 MB Daly Sinclair HZNTL 9-17-9-28 (WPM)
UWI: 100.09-17-009-28W1.00

Licence Issued: 08-Aug-2014
Licensee: 6550577 Manitoba Ltd
Mineral Rights: 6550577 Manitoba Ltd
Contractor: Ensign Canadian/Big Sky Drilling - Rig# 689
Surface Location: 10A-20-09-28
Co-ords: 637.30m (S) of (N) boundary of Sec. 20
479.03m (W) of (E) boundary of Sec. 20
Grd Elev: 491.42 m
Proj. TD: 2471.5 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10015

ARC Waskada HZNTL 9-14-1-24 (WPM)
UWI: 100.09-14-001-24W1.00

Licence Issued: 08-Aug-2014
Licensee: ARC Resources Ltd.
Mineral Rights: ARC Resources Ltd.
Contractor: Precision Drilling - Rig# 149
Surface Location: 11D-14-01-24
Co-ords: 460.00m (S) of (N) boundary of Sec. 14
682.79m (E) of (W) boundary of Sec. 14
Grd Elev: 523.14 m
Proj. TD: 1638 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10016

Highmark North Hargrave 4-36-12-27 (WPM)
UWI: 100.04-36-012-27W1.00

Licence Issued: 08-Aug-2014
Licensee: HIGHMARK EXPLORATION INC.
Mineral Rights: HIGHMARK EXPLORATION INC.
Contractor: To Be Determined - Rig# 0
Surface Location: 04-36-12-27
Co-ords: 115.00m (N) of (S) boundary of Sec. 36
200.00m (E) of (W) boundary of Sec. 36
Grd Elev: 470.16 m
Proj. TD: 697 m (Devonian)
Area: North Hargrave
Classification: EXPLORATORY (NEW FIELD WILDCAT)
Status: Location(LOC)

Lic. No.: 10017

Tundra Daly Sinclair HZNTL 8-3-9-29 (WPM)
UWI: 102.08-03-009-29W1.00

Licence Issued: 08-Aug-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 08A-04-09-29
Co-ords: 525.00m (N) of (S) boundary of Sec. 4
60.00m (W) of (E) boundary of Sec. 4
Grd Elev: 526.68 m
Proj. TD: 2358.3 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10018

Tundra Daly Sinclair HZNTL A14-12-10-29 (WPM)
UWI: 102.14-12-010-29W1.00

Licence Issued: 08-Aug-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surface Location: 04B-18-10-28
Co-ords: 45.00m (N) of (S) boundary of Sec. 18
110.00m (E) of (W) boundary of Sec. 18
Grd Elev: 518.56 m
Proj. TD: 2049.9 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10019

Tundra Daly Sinclair HZNTL A12-18-9-29 (WPM)
UWI: 102.12-18-009-29W1.00

Licence Issued: 08-Aug-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 12C-17-09-29
Co-ords: 541.55m (S) of (N) boundary of Sec. 17
60.00m (E) of (W) boundary of Sec. 17
Grd Elev: 536.13 m
Proj. TD: 2346.5 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10020

Red Beds Waskada HZNTL 10-9-2-24 (WPM)
UWI: 100.10-09-002-24W1.00

Licence Issued: 08-Aug-2014
Licensee: Red Beds Resources Limited
Mineral Rights: Red Beds Resources Limited
Contractor: Precision Drilling - Rig# 195
Surface Location: 12C-10-02-24
Co-ords: 560.00m (S) of (N) boundary of Sec. 10
60.00m (E) of (W) boundary of Sec. 10
Grd Elev: 500.80 m
Proj. TD: 1754.5 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10021

Red Beds Waskada HZNTL A10-9-2-24 (WPM)
UWI: 102.10-09-002-24W1.00

Licence Issued: 08-Aug-2014
Licensee: Red Beds Resources Limited
Mineral Rights: Red Beds Resources Limited
Contractor: Precision Drilling - Rig# 195
Surface Location: 12C-10-02-24
Co-ords: 530.00m (S) of (N) boundary of Sec. 10
60.00m (E) of (W) boundary of Sec. 10
Grd Elev: 500.85 m
Proj. TD: 1696.4 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10022

Red Beds Waskada HZNTL B10-9-2-24 (WPM)
UWI: 103.10-09-002-24W1.00

Licence Issued: 08-Aug-2014
Licensee: Red Beds Resources Limited
Mineral Rights: Red Beds Resources Limited
Contractor: Precision Drilling - Rig# 195
Surface Location: 12C-10-02-24
Co-ords: 500.00m (S) of (N) boundary of Sec. 10
60.00m (E) of (W) boundary of Sec. 10
Grd Elev: 501.68 m
Proj. TD: 1689.2 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10023 Virden Roselea Unit No. 2 HZNTL 16-5-11-25 (WPM)
UWI: 102.16-05-011-25W1.00

Licence Issued: 08-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Precision Drilling - Rig# 156
Surface Location: 14B-05-11-25
Co-ords: 284.00m (S) of (N) boundary of Sec. 5
600.00m (E) of (W) boundary of Sec. 5
Grd Elev: 436.32 m
Proj. TD: 1477.6 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10024 Virden Roselea Unit No. 2 HZNTL A16-5-11-25 (WPM)
UWI: 103.16-05-011-25W1.00

Licence Issued: 08-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 14B-05-11-25
Co-ords: 304.00m (S) of (N) boundary of Sec. 5
600.00m (E) of (W) boundary of Sec. 5
Grd Elev: 436.28 m
Proj. TD: 1311 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10025 Virden Roselea Unit No. 2 HZNTL A9-5-11-25 (WPM)
UWI: 103.09-05-011-25W1.00

Licence Issued: 08-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 11B-05-11-25
Co-ords: 689.00m (S) of (N) boundary of Sec. 5
600.00m (E) of (W) boundary of Sec. 5
Grd Elev: 434.46 m
Proj. TD: 1370 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10026

Virden Roselea Unit No. 2 HZNTL B9-5-11-25 (WPM)
UWI: 104.09-05-011-25W1.00

Licence Issued: 08-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 11B-05-11-25
Co-ords: 709.00m (S) of (N) boundary of Sec. 5
600.00m (E) of (W) boundary of Sec. 5
Grd Elev: 434.25 m
Proj. TD: 1416 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10027

Melita Pierson HZNTL 2-36-1-29 (WPM)
UWI: 100.02-36-001-29W1.00

Licence Issued: 08-Aug-2014
Licensee: Melita Resources Ltd.
Mineral Rights: Melita Resources Ltd.
Contractor: CanElson Drilling Inc. - Rig# 11
Surface Location: 04B-31-01-28
Co-ords: 151.69m (N) of (S) boundary of Sec. 31
60.00m (E) of (W) boundary of Sec. 31
Grd Elev: 460.01 m
Proj. TD: 1720.06 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)

Spud Date: 07-Aug-2014
K.B. Elevation: 464.96 m
Surface Casing: 219.10 mm @ 154.00 m with 10.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Aug-2014

Lic. No.: 10028

Virden Roselea Unit No. 2 A2-12-11-26 (WPM)
UWI: 102.02-12-011-26W1.00

Licence Issued: 08-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 02-12-11-26
Co-ords: 60.00m (N) of (S) boundary of Sec. 12
600.00m (W) of (E) boundary of Sec. 12
Grd Elev: 444.97 m
Proj. TD: 680 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10029
Tundra et al Daly Sinclair HZNTL 4-22-9-28 (WPM)
UWI: 102.04-22-009-28W1.00

Licence Issued: 08-Aug-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 04B-23-09-28
Co-ords: 191.50m (N) of (S) boundary of Sec. 23
60.00m (E) of (W) boundary of Sec. 23
Grd Elev: 496.04 m
Proj. TD: 2363 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10030
Tundra et al Daly Sinclair HZNTL A4-22-9-28 (WPM)
UWI: 103.04-22-009-28W1.00

Licence Issued: 08-Aug-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 04C-23-09-28
Co-ords: 218.50m (N) of (S) boundary of Sec. 23
60.00m (E) of (W) boundary of Sec. 23
Grd Elev: 495.44 m
Proj. TD: 2266 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10031
Tundra Daly Sinclair HZNTL A5-17-8-28 (WPM)
UWI: 102.05-17-008-28W1.00

Licence Issued: 08-Aug-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 05C-16-08-28
Co-ords: 666.09m (N) of (S) boundary of Sec. 16
72.41m (E) of (W) boundary of Sec. 16
Grd Elev: 496.76 m
Proj. TD: 2339.1 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10032
Tundra Daly Sinclair Prov. HZNTL A8-16-8-28 (WPM)
UWI: 103.08-16-008-28W1.00

Licence Issued: 08-Aug-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 05B-16-08-28
Co-ords: 589.09m (N) of (S) boundary of Sec. 16
72.41m (E) of (W) boundary of Sec. 16
Grd Elev: 496.97 m
Proj. TD: 2159.9 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10033
Daly Unit No. 1 HZNTL 5-10-10-28 (PM)
UWI: 102.05-10-010-28W1.00

Licence Issued: 11-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 07C-09-10-28
Co-ords: 640.00m (N) of (S) boundary of Sec. 9
680.00m (W) of (E) boundary of Sec. 9
Grd Elev: 510.43 m
Proj. TD: 1629 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10034
Daly Unit No. 1 HZNTL A5-10-10-28 (PM)
UWI: 103.05-10-010-28W1.00

Licence Issued: 11-Aug-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 07C-09-10-28
Co-ords: 620.00m (N) of (S) boundary of Sec. 9
680.00m (W) of (E) boundary of Sec. 9
Grd Elev: 510.47 m
Proj. TD: 1639 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10035
618555 Pierson HZNTL 14-32-1-28 (PM)
UWI: 100.14-32-001-28W1.00

Licence Issued: 11-Aug-2014
Licensee: 618555 Saskatchewan Ltd.
Mineral Rights: 618555 Saskatchewan Ltd.
Contractor: CanElson Drilling Corp. - Rig# 11
Surface Location: 16A-31-01-28
Co-ords: 210.04m (S) of (N) boundary of Sec. 31
65.00m (W) of (E) boundary of Sec. 31

Grd Elev: 457.34 m
Proj. TD: 1739.45 m (Mississippian)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)